

Kostenaufstellung Rosenstraße						PLAN	SOLL KIRP	Differenz	
HHSt.	2 16300 0022 951200					225.000,00 €	199.760,52 €	-25.239,48 €	
HHSt.	2 17000 0019 956200					200.000,00 €	98.632,28 €	-101.367,72 €	
HHSt.	6 3543 530000					150.000,00 €	94.059,18 €	-55.940,82 €	
HHSt.									
Gesamt HHPL						575.000,00 €	392.451,99 €	-182.548,01 €	Unterschreitung Planansatz
Name	Re. Nr. u. Datum		Sonstiges	Honorare	Straßenbau	Kanal	Wasser/brutto	Wasser/netto	KIRP
					2 163000022	2 170000019		6 3543 530000 00001	
Armin Gröner	Re. 2015962 v. 22.12.2015		1.428,00 €		1.428,00 €				
LKZ	Re.1285326 v. 10.05.2016		794,93 €		794,93 €				
Staatsanzeiger	Re. 31602756 v. 06.05.2016		537,11 €		537,11 €				
Heermann	Re.WR1607234 v. 06.07.2016						2.975,00 €	2.500,00 €	
Heermann	Re.WR1609314-RS v. 05.09.2016						18.569,59 €	15.604,70 €	
Philipps Ingenieure Gm	Re. 162107 v. 18.07.2016		1.309,00 €		1.309,00 €				
Createcteam	Re. 2015.30 v. 24.06.16			29.750,00 €	29.750,00 €				
Createcteam	Re.2017.01 v. 23.03.2017 SR			17.850,00 €	17.850,00 €				
Lutz Krieg GmbH	Re. 160464 v. 18.08.2016				6.000,00 €				
Lutz Krieg GmbH	Re. 160466 v. 18.08.2016						9.000,00 €	7.563,03 €	
Lutz Krieg GmbH	Re. 160465 v. 18.08.2016					17.000,00 €			
Lutz Krieg GmbH	Re. 160575 v. 18.10.2016				20.000,00 €				
Lutz Krieg GmbH	Re. 160569 v. 14.10.2016					60.000,00 €			
Lutz Krieg GmbH	Re. 160571 v. 18.10.2016						40.000,00 €	33.613,45 €	
Lutz Krieg GmbH	Re. 160715 v. 15.12.2016				131.271,59 €				
Lutz Krieg GmbH	Re. 160714 v. 15.12.2016					3.166,96 €			
Lutz Krieg GmbH	Re. 160714 v. 15.12.2016						20.952,29 €	17.606,97 €	
Lutz Krieg GmbH	Nachtrag z. SchlussRE 168430						5.852,95 €	4.918,45 €	
Lutz Krieg GmbH	Nachtrag z. SchlussRE 168430				16.838,64				
Lutz Krieg GmbH	Nachtrag z. SchlussRE 168430					5.852,94 €			
Institut Dr. Lörcher	Re. 16092239 v. 15.09.2016						267,75 €	225,00 €	
Hauke Erden	Re. 269218 v. 30.11.2016		214,65 €		214,65 €				
Förstner Pflanzen Gm	Re. 4860 v. 28.11.2016		470,80 €		470,80 €				
Maschinenbau Feld / K	Re.1667929760430 v. 30.01.17		46,65 €		46,65 €				
Design112 Gmbh	Re.20170115153 v. 27.01.17		68,00 €		68,00 €				
Kemmler Baustoffe	Re.KRE5569486 v. 28.11.16				80,38 €				
Auslage Keller					25,99 €				
Summe = Summe KIRP			4.869,15 €	47.600,00 €	226.685,75 €	86.019,90 €	97.617,58 €	82.031,58 €	410.297,24 €
noch zu verbuchen:					0,00 €	0,00 €	0,00 €	0,00 €	0,00 €
Summe			0,00 €	0,00 €	226.685,75 €	86.019,90 €		82.031,58 €	0,00 €
davon Honorare/Sonstiges					52.469,15 €				Bruttobaukosten
Bruttobaukosten (ohne Honorare/Sonstiges)					174.216,60 €	86.019,90 €	97.617,58 €	82.031,58 €	GESAMT
					49%	24%	27%		357.854,08 €
Anteil Honorarkosten endgültig					25.543,92 €	12.612,36 €	14.312,85 €	12.027,60 €	100%
									52.469,15 €
Gesamtsumme	11.04.2017		0,00 €	0,00 €	199.760,52 €	98.632,28 €	111.930,43 €	94.059,18 €	392.451,99 €